

BUILDING WITH ACRE JOB-SITE CHECKLIST

INSTALLATION CONDITIONS

Date: _____
Location: _____
Temperature Range: _____

Is ACRE stored horizontally, covered, fully supported on a flat surface, and out of direct sunlight?

☐ Yes ☐ No

Is ACRE completely dry before installation?

☐ Yes ☐ No

Gapping schedule is to be followed accordingly:

☐ I've reviewed the chart

35 Degrees F and below	1/8" / 3.2 mm
36-59 Degrees F	1/16" / 1.2 mm
60-89 Degrees F	Lightly butted
90 Degrees F and above	Tightly butted

PROFILE(S) BEING USED

SL (Siding)

- ☐ 1x6
☐ 1x8
☐ 1x10

Trim

- ☐ 1x4 ☐ 1x10
☐ 1x6 ☐ 1x12
☐ 1x8

Other

- ☐ E&CB
☐ WP4
☐ Custom: _____

Installation Orientation

- ☐ Vertical Install
☐ Horizontal Install

FRAMING LAYOUT, SHEATHING & RAINSCREEN SYSTEM

Approved by local building codes?

☐ Yes ☐ No

Is it in accordance with MM guides and/or CMU/rainscreen bulletin?

☐ Yes ☐ No

FASTENERS

Fastener Type

- ☐ Exterior rated min #8 x 2½" screws
☐ Ext rated min 8D x 2½" ring shank nails
☐ Cortex Plug system (for face fasteners ONLY)

Fastening Schedule

- ☐ Vertical: Fastened max 12" o.c.
☐ Horizontal: Fastened max 16" o.c. into solid framing or 12" if not hitting studs

TRIM DETAIL


ACRE Trim Type

- ☐ Rabbeted
☐ Standard
☐ Padded out


Board Ends/ Butt Joint Detail

- ☐ Butted
☐ Rabbeted ("shiplap")
☐ Mitered/Scarf cut


SCARF JOINT



RABBET JOINT



RABBETED TRIM



ACRE Rabbeted Trim should be used in the field for minimizing the effects of expansion and contraction along with achieving a clean look.

If visible, fasteners max 16" o.c. horizontal, or max 12" o.c. vertical

☐ Confirmed

MODERN
MILL

OUTSIDE CORNER DETAIL

Corner Treatment:

- ☐ Standard Outside Corner Trim
- ☐ Rabbeted Trim
- ☐ Continuous Siding/Mitered Outside Corner*

*Requires additional install considerations

APPROVED COATING

Manufacturer, Product, Sheen & Color Name: _____

Vinyl-Safe/IR formulation?

☐ Yes ☐ No

Finishing Method

- ☐ Pre-Finished (Pre-Finisher Name: _____)
- ☐ Finished on-site prior to installation
- ☐ Finished after installation (not recommended)

Application Method:

- ☐ Brush
- ☐ Roller
- ☐ Spray ☐ Other: _____

ADDITIONAL MATERIALS

Adhesives Used

- ☐ PVC Glue
- ☐ CA Glue
- ☐ Construction Adhesive (PL MAX Premium)
- ☐ Other _____



Confirm fasteners meet length and type requirements before installing.

- ☐ Min #8 x 2 1/2" screw
- ☐ Min 8d x 2 1/2" ring shank nail
- ☐ No brads, finish/trim head screws or nails, or staples

Your Signature _____

Modern Mill Rep Signature _____

Total sq. ft. of ACRE installed: _____



MOD
ERN •
MILL